

Individual Performance Standards

IPS# SV02

Revision Date: 08/05/2024

Standard:

NFPA 1001-19: 4.3.14

	4.30		lue		
	4:30	+20 sec. per floor above/below gra	ada		
Time Standard:		Time Adjustments:	Time:	Time: ^(2nd)	
T '		, ,		Time: ^(1st)	
**IPS will be successful if completed with	cessful if completed with				
salvage and overnaul operations. Full PPE including gloves and SCBA shall be uti					
	Given the necessary tools, equipment, a partner and a defined objective, safely and efficient construct a water chute for use of salvage and overhaul operations. Full PPE including gloves and SCBA shall be utilized throughout the skill.				
Conditions:	•				
Description:	Construction and usage of a water chute				

	Competencies:	1 st Attempt	2 nd Attempt
1.	Acknowledges order from Officer	Pass / Fail	Pass / Fail
2.	Secures tools/equipment from apparatus (Time starts)	Pass / Fail	Pass / Fail
3.	Confirms partner is ready	Pass / Fail	Pass / Fail
4.	Advances toward objective	Pass / Fail	Pass / Fail
5.	Opens salvage cover/sheeting	Pass / Fail	Pass / Fail
6.	Lays pulling tools along edges (opposing) of cover/sheeting; rolling to secure	Pass / Fail	Pass / Fail
7.	Sets ladder near objective to support chute	Pass / Fail	Pass / Fail
8.	Lifts hooked end of constructed chute and secures to ladder	Pass / Fail	Pass / Fail
9.	Ensures opposing end of chute is directing water through the identified opening	Pass / Fail	Pass / Fail
10.	Adjusts placement of chute/ladder (As necessary)	Pass / Fail	Pass / Fail
11.	Reports task completion to Officer (Time Stops)		
*	Indicates a "Critical" component. Failure to complete any critical component constitutes a complete failure of the skill	8/10=80%	•

Notes:

 Firefighter:
 Date:

 Evaluator
 Date:

 Attempt Outcome:
 Pass / Fail
 Pass / Fail